TIME EXTENSION PROPOSAL

Sl.No	Item	Description	Remarks
1	Name of the Work	Construction of culverts in Different Locations at Mallasandra Area in ward NO-13. in SSD Sub. D.T. Pavikumar	
2	Estimate Cost	16.00. Lakhs	
3	Work Code	013-14-000004.	
4	Job Code	013-14-000004.	
5	A.S No.	TC/AS/242/13-14. 30-10-13.	
6	T.S No	181/30-2-13.	
7	Work Order/Agreement No	216/27-01-14.	
8	Tender Premium	15.17.109/-	
9	Stipulated Time for completion of Work	12 months	
10	Targeted Monthly progress	—	
11	Progrees Achived Till date	—	
12	Reasons for Delay	V.R.D. work collapse Monsoon	
13	Time Extension Requested	- Yes -	
14	Assistant Executive Engineer's Recommendation	- Yes -	
15	Executive Engineer's Recommendation	- Yes -	
16	Superintending Executive Engineer's Recommendation	—	
17	Chief Engineers Recommendation	Yes	
18	Time Extension Granted	248 days.	
19	Conditions imposed if any	—	

Asst. Engineer,
Ward no.

Asst. Executive Engineer,
Sub Division

Executive Engineer
Dasarahalli Division.